

#### San Joaquin County Aviation Advisory Committee Regular Monthly Meeting Teleconference March 23, 2020 Minutes

Call to Order: The meeting was called to order at 5:03 p.m. by Chairman Trezza.

#### Roll Call:

Members Present: William Trezza-Chair, Verlyn Wolfe-Vice Chair, Marla Livengood, Mark Plovnick, Wes Rhea, Mary Macias, Lex Corrales, Supervisor Kathy Miller

Members Absent: Bill Ross, Supervisor Miguel Villapudua did not attend due to the Board of Supervisors meeting.

Staff Present: Russell Stark, MaryEllen Chavez

Minutes approved for February 23, 2020. (Motion to accept made by Verlyn/Second by Mark)

#### I. Discussion Item

#### A. Current Project Update

**1. ACIP** – The 2021-2026 ACIP was reviewed with the Committee and the 5 year ACIP projects approved by the FAA total \$40.8 mil. However, as priorities change the ACIP may have revisions. The Committee will be advised of significant changes. Russell discussed that due to COVID and the reduction in passenger enplanements, and the expected slow recovery were the compelling reasons why the plan for constructing a new terminal has been postponed. Since cargo has been consistent throughout the pandemic, the expansion of the ramp is now priority and when completed, we have a possible client. Russ also discussed other possible utilization of the East side of the runway for a potential Maintenance Repair Overhaul (MRO) location. The Committee concurred with the proposed ACIP with unanimous vote.

Motion made by Wes and second by Verlyn.

- 2. Taxiway D Rehab No change
- 3. ARFF No change.
- **4. Security System Upgrades** Project is ready to go just waiting for the FAA grant to award contract.

#### B. Approved Projects

- **1. Airport Perimeter Fencing** Contractor got some more work done before the last rain, but ground is too wet for them to continue. They will resume work in 2 wks. (April 5)
- **2. GA Taxi-lane** We are stepping back and reassessing this project as there have been many unanticipated items that have come up. Per the City, they wanted fire hydrants installed in places that just wasn't feasible, so a comprise of one hydrant will be installed. Water mains need to be replaced and we have found that these main pipes are wrapped in asbestos. There will be a revised phasing plan and Airport will be communicating this to the tenants.
- **3. Cargo Ramp Expansion –** We are going to send this out for rebid. It is in the 2022 ACIP.
- 4. Extend Taxiway D Project is on the ACIP but not approved by the FAA.

#### C. Airpark 599

No update.

#### D. Air Cargo Service Update

Amazon building planning to open in May but the security implementation is delaying the Project. Will provide Committee updates as we get them.

#### E. **COVID 19**

Guidance from TSA has face coverings being worn at all times in the Airport or on the airfield. Also following the OSHA COVID guidelines.

#### F. CARES ACT Update

Reviewed the spreadsheet. (attached)

#### H. CRRSA

Using this funding for COVID related items for the Airport. The first project to use this funding is the air cleaner that is being installed on the HVAC system. Waiting for the FAA to respond to the grant for this project.

#### I. Community Engagement

There were no presentations.

#### J. Airport Mission Statement

Russ explained the process by which this came about and how Mission, Vision and Core Values are interconnected. A couple of suggestions were made and updates were made to the statement.

#### II. Action Items

- 1. Russ to provide the Committee more information on what a MRO does.
- 2. Russ to get with Catellus and CAO on when the Airpark 599 will start and if possible a schedule. Committee will decide when they would like updates based on the schedule.

#### **III. Communications** – None

#### IV. Review of Written Requests for the Future Agenda Items - None

#### **V. Public Comment** (Must complete Public Comment Form)

Adjournment: There being no further business, the meeting was adjourned at 5:32 pm. (Motion to adjourn made by Verlyn, second by Mark)

Next Regular Meeting: April 27, 2021 5:00pm Dial In - 209-645-4071 Conference ID: 299 600 623#

## Stockton Metropolitan Airport

# SEE STOCKTON SEE STOCKTON METROPOLITAN AIRPORT

### Federal Fiscal Years 2021 - 2026 ACIP Submittal

March 3, 2021

Version 5.0

#### Stockton Metropolitan Airport ACIP Summary Federal Fiscal Years (FFY) 2021 - 2026+ Version 5.0 (3/3/2021)

#### AIP Federal Share (90.66%)

ID	Project	AIP Passenger and Cargo Entitlement Amount	AIP Discretionary Amount	Total AIP Federal Share Amount Requested	Total Local Share Amount (9.34%)	Other Funds	Total Estimated Project Cost	Work Code	AiP National Priority Rating	PCI	Shovel Ready?
	2021	2 1 1 1 1 1 1 1 1	and the second second								
1	Security Enhancements	\$1,536,297	\$0	\$1,536,297	\$500,477	\$641,727	\$2,678,501	SA-EQ-SE	85	NA	Yes
2	Pavement Maintenance Management Program (PMMP) Update - CARES	\$0	\$0	\$0	\$0	\$208,127	\$208,127	PL-PL-UP	66	NA	Yes
	Total Programmed Funds for FFY 2021	\$1,536,297	\$0	\$1,536,297	\$500,477	\$849,854	\$2,886,628				
			<- Remaining es	and a partners of the		(주요하는) 이번 (전략) (12)					
FY	2022	\$1,264,622	<-Total estimate	d for FFT 2022 (	witti Liem etritiet	nents Apparent	entrality of the property of the pro-	ia Sela et el Silva i el	and Market Cons	Asseptive State	2001; 5/25; 5/4-7
1	Widen Cargo Apron	\$1,264,622	\$8,694,823	\$9,959,445	\$1,026,045	\$0	\$10,985,490	CA-AP-CO	68	NA	Yes
	Total Programmed Funds for FY 2022	\$1,264,622	\$8,694,823	\$9,959,445	\$1,026,045	\$0	\$10,985,490				
			<- Remaining es	est in the specimen potential before	电二十二次 医克雷克氏病 医多种毒						
FΥ	2023 Hatyanian Marian anta Barian a salahan s	\$1,313,639	<-Total estimate	d for FFY 2023 v	with new entitler	nents			1922/22/14/14		
1	Construct Taxiway D - Phase 1 (Environmental, Design)	\$1,313,639	\$536,559	1,850,198	\$190,612	\$0	\$2,040,810	RC-TW-CO	76	NA	
2	Rehabilitate West Apron - Phase 1 (Environmental, Design)	\$0	\$113,325	\$113,325	\$11,675	\$0	\$125,000	RC-AP-IM	68	43 - 70 (2016)	
3	Decommission Taxiway M & L & Taxiway Nomanciature (Env, Dsgn)	\$0	\$22,665	\$22,665	\$2,335	\$0	\$25,000	ST-TW-IM	68	NA	
	Total Programmed Funds for FFY 2023	\$1,313,639	\$672,549	\$1,986,188	\$204,622	\$0	\$2,190,810		enten ut tallan	eres risers e	es es a contrato
		la hilipiyike gilire	<- Remaining es	da noa been ett vers s							
FY		\$1,570,634	<-Total estimate	d for FFY 2024 v	vith new entitier	nents		er v elerreteringerv		P. M. B.	Rints 1/114
1	Construct Taxávay D - Phase 2 (Design)	\$1,570,634	\$497,402	\$2,068,036	\$213,054	\$0	\$2,281,090	RC-TW-CO	76	NA	
2	Reconstruct West Apron - Phase 2 (Construction)	\$0	\$784,390	\$784,390	\$80,810	\$0	\$865,200	RE-AP-IM	68	43 - 70 (2016)	
3	Decommission Taxiway M & I. & Taxiway Nomenclature - Phase 2 (Construction)	\$0	\$105,891	\$105,891	\$10,909	\$0	\$116,800	ST-TW-IM	68		
	Total Programmed Funds for FFY 2024	\$1,570,634	\$1,387,683	\$2,958,317	\$304,773	\$0	\$3,263,090				
			<- Remaining es	er en en 1750 en	transfer to a palificial calculation	Part North State Control					
FY	2025 ***********************************	\$1,583,701	<-Total estimate	d for FI-Y 2025 V	vith new entitlen	nents	grada sa	er ner sjenerje kerel	e jaka da da katana a	e till til til directe	
1	Construct Taxiway D - Phase 3 (Construction)	\$1,583,701	\$7,303,862	\$8,887,563	\$915,617	\$0	\$9,803,180	RC-TW-CO	76	NA	
2	Airport Master Plan	\$0	\$1,133,703	\$1,133,703	\$116,797	\$0	\$1,250,500	PL-MA-UP	71	NΑ	
	Total Programmed Funds for FFY 2025	\$1,583,701	\$8,437,565	\$10,021,266	\$1,032,414	\$0	\$11,053,680				
		ita na kaominina dia kaominina	<- Remaining es	ASTRO-PROPERTY OF CONTRACTOR	u ne maaaagaaaa						
FΥ	2026 SANGER SERVICE SER	\$1,597,093	<-Total estimate	d for FFY 2026 v	vith new entitlen	nents		A SHIRIDAN	Principal and the state of the		
1	Construct Taxiway D - Phase 4 (Construction)	\$1,597,093	\$7,290,470	\$8,887,563	\$915,617	\$0	\$9,803,180	RC-TW-CO	76	NA	
2	Reconstruct Taxiway N	\$0	\$289,749	\$289,749	\$29,851	\$0	\$319,600	RC-TW-IM	74	19 (2016)	
3	Construct Terminal - Phase 1 (Environmental)	\$0	\$287,120	\$287,120	\$29,580	\$0	\$316,700	CA-TE-IM	46	NA	
	Total Programmed Funds for FFY 2026	\$1,597,093	\$7,867,340	\$9,464,433	\$975,047	\$0	\$10,439,480				
		A STATE OF STREET			ents from FFY 2	er er i kanada ata Asaba sa		A E BANCA	94454H		MINING.

# Stockton Metropolitan Airport ACIP Summary Federal Fiscal Years (FFY) 2021 - 2026+ Version 5.0 (3/3/2021)

		15,50,005,000,00,000,000	ng araw namung an	version J.o	;						
<u>ID</u>	Project	AIP Passenger and Cargo Entitlement Amount	ederal Share (90 AIP Discretionary Amount	Total AIP Federal Share Amount Requested	Share Amount (9.34%)	Other Funds	Total Estimated Project Cost	Work Code	AIP National Priority Rating	PCI	Shovel Ready?
FFY	2027	\$1,610,811	<-Total estimat	ed for FFY 2027	with new entitler	nents					
1	Construct Taxiway D - Phase 5 (Construction)	\$1,610,811	\$7,276,752	\$8,887,563	\$915,617	\$0	\$9,803,180	RC-TW-CO	76	NA	
2	Rehabilitala Runway 11R-29L (Crack & Slurry Seal)	\$0	\$627,639	\$627,639	\$64,661	\$0	\$692,300	RS-RW-IM	79	Unknown	
3	Rehabilitate Apron Areas (AC Crack & Slurry Seal; PCC Joint, Spall, Patch Repair)	\$0	\$1,346,029	\$1,346,029	\$138,671	\$0	\$1,484,700	RE-AP-IM	68	28 - 97 (2016)	
	Total Programmed Funds for FFY 2027	\$1,610,811	\$9,250,420	\$10,861,231	\$1,118,949	\$0	\$11,980,186	)			
		\$0	<- Remaining e	stimated entitler	ments from FFY 2	027					
FFY	2028	\$1,624,882	<-Total estimate	ed for FFY 2028	with new entitlen	nents					
1	Construct Taxiway D - Phase 6 (Construction)	\$1,624,882	\$7,262,681	\$8,887,563	\$915,617	\$0	\$9,803,180	RC-TW-CO	76	ΝA	
2	Construct ARFF Facility	\$0	\$6,799,500	\$6,799,500	\$700,500	\$0	\$7,500,000	SA-BD-RF	62	NA	
3	Construct Terminal - Phase 2 (Design)	\$0	\$1,046,851	\$1,046,851	\$107,849	\$0	\$1,154,700	CA-TE-IM	46	NA	
	Total Programmed Funds for FFY 2028	\$1,624,882	\$15,109,032	\$16,733,914	\$1,723,966	\$0	\$18,457,880	,			
		er eg erregt er agt ga	in the contract of the second	and the same of the same of	nents from FFY 2	and the second second					
FFY	2029	\$1,639,308	<-Total estimate	ed for FFY 2029	with new entitlen	nents					
1	Construct Taxiway D - Phase 7 (Construction)	\$1,639,308	\$7,248,255	\$8,887,563	\$915,617	\$0	\$9,803,180	RC-TW-CO	76	NA	
1	Construct Deice Pad (Includes Associated Facilities) - Phase 1 (Environmental, Design)	\$0	\$1,089,733	\$1,089,733	\$112,267	\$0	\$1,202,000	ST-AP-DI	58	NA	
2	Construct Terminal - Phase 3 (Construction)	\$0	\$5,330,173	\$5,330,173	\$549,127	\$0	\$5,879,300	CA-TE-IM	46	NA	
	Total Programmed Funds for FFY 2029	\$1,639,308	\$13,668,162	\$15,307,470	\$1,577,010	\$0	\$16,884,480	1			
		\$0	<- Remaining e	stimated entitler	nents from FFY 2	029					
FFY	2030	\$1,654,098	<-Total estimate	ed for FFY 2030	with new entitlen	nents		especial contractions	Hillian (A)	Hilahak	
1	Construct Deice Pad (Includes Associated Facilities) - Phase 2 (Construction)	\$1,654,098	\$2,644,954	\$4,299,052	\$442,898	\$0	\$4,741,950	ST-AP-D	58	NA	
2	Construct Terminal - Phase 4 (Construction)	\$0	\$5,490,007	\$5,490,007	\$565,593	\$0	\$6,055,600	CA-TE-IM	46	NA	
	Total Programmed Funds for FFY 2030	\$1,654,098	\$8,134,961	\$9,789,059	\$1,008,491	\$0	\$10,797,550				
		\$0	<- Remaining e	stimated entitien	nents from FFY 2	030					
FFY	2031	\$1,669,257	<-Total estimate	d for FFY 2031	with new entition	nents		indicida A		i khita	BRECHE
1	Construct Deice Pad (Includes Associated Facilities) - Phase 3 (Construction)	\$1,669,257	\$2,629,795	\$4,289,052	\$442,898	\$0	\$4,741,950	ST-AP-DI	58	NA	
2	Construct Terminal (Phase 5 - Construction)	\$0	\$5,654,646	\$5,654,646	\$582,554	\$0	\$6,237,200	CA-TE-IM	46	NA	
	Total Programmed Funds for FFY 2031	\$1,669,257	\$8,284,440	\$9,953,697	\$1,025,453	\$0	\$10,979,150				
FFY	2032	医乳腺 医结合性性 经正规转换		电流电阻 化二氯甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基甲基	nents from FY 20 with new entliten	2016年1月1日 - 1916年 - 19					
1	Construct Terminal (Phase 6 - Construction)	\$1,684,801	\$4,139,469	\$5,824,270	\$600,030	\$0	\$6,424,300	CA-TE-IM	46	NA	
	Total Programmed Funds for FFY 2032	\$1,684,801 \$0	\$4,139,469 <- Remaining es	\$5,824,270 stimated entitlen	\$600,030 nents from FFY 2	\$0 032	\$6,424,300		- Carricos		

Version 5.0

AIP-44 CARES ACT GRANT	\$18,550,962.00				
LESS EXPENDITURES:					
Payroll	\$461,072.93				
Utilities	\$0.00				
Maintenance	\$0.00				
Security Services	\$91,388.63				
TOTAL EXPENDITURES	\$552,461.56				
GRANT BALANCE	\$17,998,500.44				

#### Vision:

Stockton Metropolitan Airport strives to be the premier portal for commercial, cargo and general aviation services in the region.

#### Mission:

- → We consider the safety and security of our staff, passengers, tenants, and stakeholders to be our first priority.
- → We strive to be efficient in our operations, innovative in our approach to problem solving, and act responsibly towards our community and our environment.
- → We conduct business to the highest professional and ethical standard.
- → We strive to be a catalyst for economic growth and regional prosperity.

#### **Core Values:**

# Safety

- •Safety is our culture and at the core of everything we do.
- •The safety of our passengers, tenants, and staff is our primary focus in our day to day operations.
- We do not take short cuts that may compromise safety.
- We look at safety concerns brought up by passengers, tenants, and staff carefully and address these timely.

# Commitment

- •We are committed to excellence and our passengers, stakeholders, and tenants can expect the best experience, provided to the highest industry standards.
- We are committed to the highest degree of integrity and accountability.
- We are committed to ensuring our operations meet the highest degree of fiscal responsibility and support the Boards fiscal priorities.
- We are committed to supporting our community and being an engine for economic growth.

# Knowledge

- Knowledge that our staff functions as a collective with a shared purpose.
- Knowledge that all staff seek continuous self improvement in their field, thereby providing the highest level of expertise to our customers.
- Knowledge that we strive for excellence and look for the best way to operate our Airport.
- Knowledge that each and every person we interact with is treated with respect.